

ROADWORKS NOTICE

Haynes Street and Main Street, Park Avenue

Rockhampton Regional Council is undertaking important road reconstruction works in Park Avenue to improve drainage, pedestrian safety, and overall amenity.

PROJECT LOCATION

- Haynes Street from Main Street to Park Street
- Main Street from Haynes Street to Edgar Street

SCOPE OF WORKS

- Stormwater drainage upgrades
- Kerb and channel replacement
- Water main replacement
- Footpath replacement on Main Street
- Pedestrian crossing upgrade
- Asphalt overlay
- Line marking

PROJECT TIMELINE

Subject to weather and ground conditions

- Start Date: 21 September 2025
- Expected Completion: March 2026

PROJECT BENEFITS

- Improved drainage and reduced water pooling
- Enhanced pedestrian safety and accessibility
- Upgraded streetscape and road surface

ACCESS & PARKING

- Access to homes and businesses will be maintained throughout the works
- On-street parking will be temporarily restricted in work zones at each stage
- Directional signage will guide alternative access routes if needed
- Please obey all signage, speed restrictions, detours and traffic control

NOISE, DUST & VIBRATION

- Construction activities may generate noise, dust, and vibration
- Safety equipment such as reversing beepers and flashing lights will be used at all times
- Council will take steps to minimise disruption where possible

CONSTRUCTION SCHEDULE OVERVIEW

Stage	Location	Dates	Work Hours	Days	Traffic Impacts
1A	Haynes St (Main St to Park St)	21 Sep – 4 Oct	6:00am – 12:00am	Sun–Fri	Full road closure 24/7; detours; resident access only
1B		4 Oct – 19 Oct	6:00am – 5:00pm	Mon–Fri	Half road closure during work hours; detours
1C		19 Oct – 31 Oct	7:00pm – 5:00am	Sun–Fri	
1D		To be confirmed			Road closure; detours
2A	Main St (Haynes St to Pedestrian Crossing)	19 Oct – 28 Nov	7:00pm – 5:00am	Sun–Fri (6 days)	Half road closure during work hours; detours; parking restrictions
2B		6 Dec – 23 Dec	6:00am – 3:00pm	Sun–Fri (6 days)	Parking restrictions only
2C		To be confirmed			Road closure & detours
3A	Main St (Pedestrian Crossing to Edgar St)	5 Jan – 25 Jan	6:00am – 3:00pm	Sun–Fri (6 days)	Parking restrictions only
3B		1 Feb – 14 Mar	7:00pm – 5:00am	Sun–Fri (6 days)	Half road closure during work hours; detours
3C		To be confirmed			Road closure & detours

STAGE 1A DETOURS & WORKS

STAGE 1A: HAYNES STREET FROM MAIN STREET TO PARK STREET

21 September to 4 October

6:00am to 12:00am

Sunday to Friday (6 days)

Traffic Impacts:

- Full road closure in place 24/7
- Detours in place
- Resident access only; no through traffic

Scope of Works:

- Stormwater drainage works along Haynes Street (Main Street to Lauga Street)
- Kerb and channel replacement on the residential side (Main Street to 90m along Haynes Street)
- Water main replacement along Haynes Street (Main Street to Park Street) and Lauga Street (Haynes Street to end of Lauga Street)

STAGE 1A DETOURS & WORKS



STAGE 1B DETOURS & WORKS

STAGE 1B: HAYNES STREET FROM LAUGA STREET TO PARK STREET

4 October to 19 October

6:00am to 5:00pm

Monday to Friday (5 days)

Traffic Impacts:

- Half road closure with one-way traffic
- Road returns to two-way traffic outside working hours with parking restrictions
- Detours in place

Scope of Works:

- Completion of water main replacement by Fitzroy River Water crews
- Water main replacement along Haynes Street (Lauga Street to Park Street)

STAGE 1B DETOURS & WORKS



STAGE 1C DETOURS & WORKS

STAGE 1C: HAYNES STREET FROM MAIN STREET TO LAUGA STREET

19 October to 31 October

7:00pm to 5:00am

Sunday to Friday (6 days)

Traffic Impacts:

- Half road closure with one-way traffic
- Road returns to two-way traffic outside working hours with parking restrictions
- Detours during working hours

Scope of Works:

- Remainder of kerb and channel replacement on the school side (Main Street to 90m)
- Note: These works may be completed earlier in previous stages

STAGE 1D: HAYNES STREET FROM MAIN STREET TO LAUGA STREET

- Dates To be confirmed
- Asphalt overlay and line marking
- Advance notification will be provided to local residents and businesses

STAGE 1C DETOURS & WORKS

Legend

- Detour Routes
- Work Area



STAGE 2 & 3 DETOURS & WORKS

STAGE 2A: MAIN STREET FROM HAYNES STREET TO PEDESTRIAN CROSSING

19 October to 28 November

7:00pm to 5:00am

Sunday to Friday (6 days)

Note: This stage will be undertaken while Stage 1C is being completed.

Traffic Impacts:

- Half road closure with one-way traffic
- Road returns to two-way traffic outside working hours with parking restrictions
- Detours during working hours

Scope of Works:

- Stormwater drainage installation along Main Street on the school side (Haynes Street to pedestrian crossing)
- Kerb and channel replacement along Main Street on the school side (Haynes Street to pedestrian crossing)

STAGE 2B: MAIN STREET FROM HAYNES STREET TO PEDESTRIAN CROSSING

6 December to 23 December

6:00am to 3:00pm

Sunday to Friday (6 days)

Traffic Impacts: Parking restrictions only

Scope of Works: Footpath replacement on the school side (Haynes Street to pedestrian crossing)

STAGE 2C: MAIN STREET FROM HAYNES STREET TO PEDESTRIAN CROSSING

- Dates to be confirmed
- Asphalt overlay and line marking
- Advance notification will be provided to local residents and businesses

STAGE 3A: MAIN STREET FROM PEDESTRIAN CROSSING TO EDGAR STREET

5 January to 25 January

6:00am to 3:00pm

Sunday to Friday (6 days)

Traffic Impacts: Parking restrictions only

Scope of Works:

- Footpath replacement on the school side (pedestrian crossing to Edgar Street)
- Pedestrian crossing upgrade

STAGE 3B: MAIN STREET FROM PEDESTRIAN CROSSING TO EDGAR STREET

1 February to 14 March

7:00pm to 5:00am

Sunday to Friday (6 days)

Traffic Impacts:

- Half road closure with one-way traffic
- Road returns to two-way traffic outside working hours with parking restrictions
- Detours during working hours

Scope of Works:

- Stormwater installation along Main Street on the school side (pedestrian crossing to Edgar Street)
- Kerb and channel replacement along Main Street on the school side (pedestrian crossing to Edgar Street)

STAGE 3C: MAIN STREET FROM PEDESTRIAN CROSSING TO EDGAR STREET

- Dates to be confirmed
- Asphalt overlay and line marking
- Advance notification will be provided to local residents and businesses

STAGE 2 & 3 DETOURS & WORKS

